



Nestle (Mt Sterling, KY)

CheckList Information

Name :	MAU-2-96 / SAUCE WASHDOWN ROOM	Status :	NotSubmitted
Assigned Organization :	National TAB	Asset :	
Requesting Organization :	National TAB		

CheckList Item Details

MAU

Observe unit to ensure operational & no visual issue. If any comment. Note # of Duct Drops.	UNIT APPEARS TO OPERATE CORRECTLY, BUT THE DISCHARGE PRESSURE IS HIGH AND CFM IS LOW WHICH INDICATES A BLOCKAGE IN THE DUCT. THE BLOCKAGE IS LIKELY WHERE THE HARD DUCT TRANSITIONS TO SOFT DUCT IN THE MEZZANINE.
Unit Has Exhaust\Relief Fans & How Many. Note N/A if this does not apply.	N/A
Verify outside air damper position & note approximate open amount (visual). Attached Picture	OPEN
No Relief/Exhaust in Operation @ Time of Testing. Note "N/A" if this system does not have Relief/Exhaust	N/A
Fan Total Pressure Recorded	DISCHARGE: 1.8"
Fan VFD Speed (HZ)	N/A SINGLE SPEED
OA Damper Position (Controls Output) include picture of damper position.	N/A
Attach picture of each asset	Yes
Unit Operation	
Heating	Yes
Cooling	No
Wash-Down Validation	N/A
Make, Model, and Serial Number:	KING, DF0C220B,98-V3109A MOTOR: 10HP 460V, 25.8A
Fan CFM:	1829CFM

