

Report By:

National TAB
1329 E. KEMPER ROAD
SUITE 4210
CINCINNATI, OH 45246



Report: DALT 7-10
Function: Test, Adjust, & Balance
Date: 07/11/2023

PROJECT
USACE Reset (Winterville, NC)

81ST NC026

Winterville, NC

Client

TEAM CONSTRUCTION
825 GUM BRANCH RD
STE 128
JACKSONVILLE, NC 28540

National TAB

Project: USACE Reset (Winterville, NC)

Table Of Contents

Section	Page #
DALT 7-10	3



NATIONAL TAB
AIR DUCT LEAKAGE TEST SUMMARY



Tested: 7/10/2023

I N T E L L I G E N C E

PROJECT: USACE Reset (Winterville, NC)
 ASSET: _____
 LEAKAGE CLASS 16
 SPECIFIED TEST PRESSURE (Pi) -2.0"
 DUCT CONSTRUCTION PRESSURE CLASS (Pc) A

DESIGN DATA				FIELD TEST DATA RECORD							
SUBJECT DUCT	SURFACE AREA IN FT ²	ALLOWABLE LEAKAGE		DIAMETER		PRESSURE " W.G.	ACTUAL % CFM / SF	ACTUAL CFM	DATE	PERFORMED BY	WITNESSED BY
		LIMIT %	CFM	ORIFICE	TUBE	DUCT					
		CFM / SF	(TEST SECTION)								
RETURN DUCT											
1	698	0.25	174.50	3.75	4	-2.01	0.0179	12.54	7/10/2023	SS	DS /Team
	698		174.50								

REMARKS

TAB TEAM: National TAB
 CONSTRUCTION TEAM: Team Construction NC

DATE: 7/10/2023