

# 636 PRE-GRID CHECKLIST

Prepared by Ben Searles

Jun 19, 2025

## Description

8 tasks in this report.

## Contents

#258 [SITE 499] [NEW] CRITICAL (MISC) – Units and fans. ....	2
#257 [EXHA 001] [NEW] CRITICAL – Grease duct access doors. ....	3
#256 [HOOD 509] [NEW] Hood back panes. ....	4
#255 [HOOD 999] [NEW] (MISC) Gusset bolts.....	5
#254 [DUCT 501] [NEW] Insulation stick pins.....	6
#253 [DUCT 506] [NEW] Incorrect, missing, or damaged insulation. ....	7
#252 [DUCT 507] [NEW] Ductwork is not fully insulated.....	8
#251 [DUCT 999] [NEW] (MISC) Ductwork is holding water.....	9

**#258 [SITE 499] [NEW] CRITICAL (MISC) – Units and fans.**

**Status**

Open

**Start Date**

Jun 19, 2025

**Type**

Planned Work

**Created**

Jun 19, 2025 12:03 PM  
bens@nationaltab.com

**Description**

Units and fans are not installed at the time of the pre-grid.

**Last Updated**

Jun 19, 2025 12:03 PM

---

**#257 [EXHA 001] [NEW] CRITICAL – Grease duct access doors.**

**Status**

Open

**Start Date**

Jun 19, 2025

**Type**

Planned Work

**Created**

Jun 19, 2025 12:03 PM  
bens@nationaltab.com

**Description**

Access doors are missing.

**Last Updated**

Jun 19, 2025 12:31 PM

**Photos**



IMG\_1541

Ben Searles

Jun 19, 2025 12:31 PM

## #256 [HOOD 509] [NEW] Hood back panes.

**Status**

Open

**Start Date**

Jun 19, 2025

**Type**

Planned Work

**Created**

Jun 19, 2025 12:03 PM  
bens@nationaltab.com

**Description**

Hoods are to be secured to back panes via pre-punch holes with stainless steel screws.

**Last Updated**

Jun 19, 2025 12:32 PM

**Photos**



IMG\_1535

Ben Searles

Jun 19, 2025 12:32 PM

## #255 [HOOD 999] [NEW] (MISC) Gusset bolts.

**Status**

Open

**Start Date**

Jun 19, 2025

**Type**

Planned Work

**Created**

Jun 19, 2025 12:03 PM  
bens@nationaltab.com

**Description**

Hood gusset bracket bolts  
are missing.

**Last Updated**

Jun 19, 2025 12:33 PM

**Photos**



IMG\_1537

**Ben Searles**

Jun 19, 2025 12:33 PM

## #254 [DUCT 501] [NEW] Insulation stick pins.

**Status**

Open

**Start Date**

Jun 19, 2025

**Type**

Planned Work

**Created**

Jun 19, 2025 12:03 PM  
bens@nationaltab.com

**Description**

External insulation on bottom of ducts 24" or wider is to be supported by stick pins 18" on center. Cut pins and apply tape or mastic over stick pin washers.

**Last Updated**

Jun 19, 2025 12:33 PM

**Photos**



IMG\_1542

Ben Searles

Jun 19, 2025 12:33 PM

## #253 [DUCT 506] [NEW] Incorrect, missing, or damaged insulation.

**Status**

Open

**Start Date**

Jun 19, 2025

**Type**

Planned Work

**Created**

Jun 19, 2025 12:03 PM  
bens@nationaltab.com

**Description**

Duct insulation is damaged and full of water. Review and replace.

**Last Updated**

Jun 19, 2025 12:35 PM

**Photos**



IMG\_1534

**Ben Searles**

Jun 19, 2025 12:33 PM

## #252 [DUCT 507] [NEW] Ductwork is not fully insulated.

**Status**

Open

**Start Date**

Jun 19, 2025

**Type**

Planned Work

**Created**

Jun 19, 2025 12:03 PM  
bens@nationaltab.com

**Description**

Ductwork has exposed metal ductwork in some areas needs to be fully wrapped.

**Last Updated**

Jun 19, 2025 12:35 PM

**Photos**



IMG\_1538  
Ben Searles  
Jun 19, 2025 12:35 PM



IMG\_1539  
Ben Searles  
Jun 19, 2025 12:35 PM

## #251 [DUCT 999] [NEW] (MISC) Ductwork is holding water.

**Status**

Open

**Start Date**

Jun 19, 2025

**Type**

Planned Work

**Created**

Jun 19, 2025 12:03 PM  
bens@nationaltab.com

**Description**

The kitchen ductwork is currently full of water. The water will need to be removed before the ductwork is finished.

**Last Updated**

Jun 19, 2025 12:36 PM

**Photos**



IMG\_1543

Ben Searles

Jun 19, 2025 12:36 PM