

TAB Punch List CFA 05903 Paragould AR FSU

Prepared by Cody Collett

Dec 2, 2025

Description

3 tasks in this report.

Contents

#589 [CNTL 016] [NEW] CRITICAL – Sensor communication.....	2
#588 [CNTL 509] [NEW] Ansul pull labeling.....	2
#587 [REFG 500] [NEW] WIC/WIF temperatures.	3

#589 [CNTL 016] [NEW] CRITICAL – Sensor communication.

Status

Open

Created

Dec 2, 2025 6:54 PM
codyc@nationaltab.com

Type

Planned Work

Last Updated

Dec 2, 2025 7:12 PM

List

TAB Punch List

Description

Break room (Averaging)
Temp Sensor is not communicating properly causing room to be extremely cold, check for correct terminations, correct dip switch / jumper settings, and shorts to ground. Tested temp sensor with a lighter and it does not affect the read temp on any thermostats. Wiring looks visually correct.

#588 [CNTL 509] [NEW] Ansul pull labeling.

Status

Open

Created

Dec 2, 2025 6:54 PM
codyc@nationaltab.com

Type

Planned Work

Last Updated

Dec 2, 2025 6:54 PM

List

TAB Punch List

L05903_Paragould FSU (AR)

2904 West Kingshighway, Paragould, Arkansas

L1020005903

Description

Store is open and ANSUL pull stations are not labeled. Label all ansul pull stations for which hoods they serve.

#587 [REFG 500] [NEW] WIC/WIF temperatures.

Status

Open

Created

Dec 2, 2025 6:54 PM
codyc@nationaltab.com

Type

Planned Work

Last Updated

Dec 2, 2025 7:07 PM

List

TAB Punch List

Description

WIC/WIF boxes are not holding specified temperatures. WIC shows inaccurate temp by 2F and holds steady at an actual temp of 32F. WIF actual temp is 13F design is 0F
