



National TAB

Project: Madeira HS Gym HVAC Repl (Cincinnati, OH)
Address: 7465 Loannes Dr Cincinnati, OH 45243

Scope of work includes (2) RTUs, (3) AHUs, all associated air devices, and (4) HW Coils. All units were placed into full cooling before readings were obtained. Once unit speeds were set, devices were balanced and final performance data were recorded. Note: AHU-2 Serve the wrestling room did not have access to balance the supply registers due to the wrestling matts already installed. The total of the unit was set and is within 10% of design. The Hot water system single speed pump was placed in hand before readings were obtained. The (4) valves listed below were succesfully balanced to within 10% of design by reading and setting flows across the balance valves. No issues to note.