

Report By:

**National TAB
1329 E. KEMPER ROAD
SUITE 4210
CINCINNATI, OH 45246**

NATIONAL

TAB

Comfort. Under control.

Report: ISSUES

Function: Test, Adjust, & Balance

Date: 05/16/2023

PROJECT

**05-15-23 BURLINGTON COAT FACTORY
#00315 HARVEY LA**

900 MANHATTAN BOULEVARD

HARVEY, LA 70058

Client

Brinco Mechanical Management Services, Inc.

125 South Main St

Freeport, NY 11520

National TAB

Project: 05-15-23 BURLINGTON COAT FACTORY #00315 HARVEY LA

Table Of Contents

Section	Page #
Issue Data	3

Issue List

- RTU4 air leakage in discharge
- RTU5 off curb, Will cause low flow issues



Comfort. Under control.

05-15-23 BURLINGTON COAT FACTORY #00315 HARVEY LA

Project Issue Information

Issue Name : RTU4 air leakage in discharge
Description : Air leakage coming from below the discharge compartment, indicating the unit may not be properly aligned onto curb adapter. This could be causing the overramping issue as well as prevent the design flow from being achieved.
Created By : National TAB **Assigned To :** National TAB - Jacob Davidson
Status : Open
Originated Date : 05/15/2023 - Jacob Davidson - National TAB

Project Issue File Details



Unit
05/15/2023



Alignmentoff
05/15/2023



Comfort. Under control.

05-15-23 BURLINGTON COAT FACTORY #00315 HARVEY LA

Project Issue Information

Issue Name : RTU5 off curb, Will cause low flow issues
Description : RTU5 is off curb to the point where there is major leakage from below the discharge compartment. This is going to prevent the unit from reaching the designed airflow.
Created By : National TAB **Assigned To :** National TAB - Jacob Davidson
Status : Open
Originated Date : 05/16/2023 - Jacob Davidson - National TAB

Project Issue File Details



RTU5
05/16/2023



Offcurb
05/16/2023