

Report By:

National TAB  
1329 E. KEMPER ROAD  
SUITE 4210  
CINCINNATI, OH 45246



**Report: PUNCHLIST**  
**Function: Test, Adjust, & Balance**  
**Date: 04/03/2024**

# PROJECT

## 03-18-24 PENN STATION - GREENFIELD, OH

355 Army trail Road

Bloomington , IL 60108

### Client

C&T DESIGN  
4025 PORT UNION RD.  
FAIRFIELD, OH 45014

## Issue List

- GRD/Unit Totals
- Hood Power and Fire Interlock



**03-18-24 PENN STATION - GREENFIELD, OH**

**Project Issue Information**

**Issue Name :** GRD/Unit Totals  
**Description :** Not equipped with latest submittals. Design OA unknown. Improvised GRD has missing diffuser totals and unit total is also unknown for both AHU's & RTU  
**Created By :** National TAB                      **Assigned To :** National TAB - Brianna Biggs  
**Status :** Open  
**Priority :** Urgent                                      **Asset Tag :**  
**Originated Date :** 03/21/2024 - Jordan Best - National TAB



**03-18-24 PENN STATION - GREENFIELD, OH**

**Project Issue Information**

**Issue Name :** Hood Power and Fire Interlock  
**Description :** Hood was powered off at breaker upon arrival. GC warned off possible communication issues. Powered on at breaker, fire alarm immediately sounded. Unable to disarm. Suspect incorrect wiring between hood system and fire suppression system. Recommend inquiring with hood installer, electrician, and fire suppression technicians to troubleshoot.

**Created By :** National TAB                      **Assigned To :** National TAB - Brianna Biggs

**Status :** Open

**Priority :** Urgent                                      **Asset Tag :**

**Originated Date :** 03/21/2024 - Jordan Best - National TAB