

FOR THE NEXT TAB TECH

INTERNAL ONLY

This job site was completely not read when I can here the first time, recommend looking through the issue list for a complete overview of the issues last time.

Attached to this document are pictures of which damper cables go to which diffusers.

Some major issues were:

MUA VFD cat5 not ran from MUA to hood control panel or to MUA control board.

KEF 1 low and missing seal at the hinge kit.

RTU 1 and RTU 2 gas leaks.

MUA not cooling.

RTU 1 current imbalance.

Notes:

Building pressure is high out of design 0.035 POS

RTU OA set in windy conditions.

Regards, Cody Collett, 513-526-5087







