



Comfort. Under control.

11-28 CARVE AMERICAN GRILL - AUSTIN, TX (TAB, CX)

CheckList Information

Name :	VRF OPERATING MODE	Status :	NotSubmitted
Assigned Organization :	National TAB	Asset :	
Requesting Organization :	National TAB		

CheckList Item Details

OCCUPIED MODE

OCCUPANCY PERIODS HAVE BEEN PROGRAMMED PER SCHEDULED REQUIREMENTS

FCU SPACE CONTROLLER

IDENTIFY THE OEM AND MODEL OF THE SPACE THERMOSTAT/CONTROLLER

IDENTIFY LOCATION OF THE OEM PROVIDED CONTROLLER ARE AS INDICATED BY PLAN

COOLING MODE

VALIDATE THE UNIT CYCLES INTO COOLING WHEN ABOVE THE COOLING SETPOINT

INDICATE THE OCCUPIED COOLING SETPOINT OF EACH FCU, AND DEGREE TEMPERATURE TO CYCLE "OFF" BELOW THE ESTABLISHED SETPOINT (IE. FCU#: Sensible: >73deg-On / <71deg-Off, Dehumidification: >60% RH-ON / < 58% RH-OFF)

VALIDATE DURING OCCUPIED PERIODS THE DOAS-OA UNIT SERVING THE ACTIVE SYSTEM IS "ON" WITH OA DAMPERS 100% OPEN

INDICATE THE UNOCCUPIED COOLING SETPOINT OF EACH FCU, AND DEGREE TEMPERATURE TO CYCLE "OFF" BELOW THE ESTABLISHED SETPOINT (IE. FCU#: Sensible: >73deg-On / <71deg-Off, Dehumidification: >60% RH-ON / < 58% RH-OFF)

VALIDATE DURING UNOCCUPIED PERIODS THE DOAS-OA UNIT SERVING THE ACTIVE SYSTEM IS "OFF" WITH OA DAMPERS SHUT OFF

HEATING MODE

VALIDATE THE UNIT CYCLES INTO HEATING WHEN BELOW THE HEATING SETPOINT

INDICATE THE OCCUPIED HEATING SETPOINT OF EACH FCU, AND DEGREE TEMPERATURE TO CYCLE "OFF" ABOVE THE ESTABLISHED SETPOINT (IE. FCU#: Sensible: <68deg-On / >70deg-Off)

VALIDATE THE DOAS-OA UNIT SERVING THE ACTIVE SYSTEM IS "ON" WITH OA DAMPER 100% OPEN DURING OCCUPIED-HEATING MODE

INDICATE THE UNOCCUPIED HEATING SETPOINT OF EACH FCU, AND DEGREE TEMPERATURE TO CYCLE "OFF" ABOVE THE ESTABLISHED SETPOINT (IE. FCU#: Sensible: <64deg-On / >66deg-Off)

VALIDATE THE DOAS-OA UNIT SERVING THE ACTIVE SYSTEM IS "OFF" WITH OA DAMPER 0% OPEN DURING UNOCCUPIED-HEATING MODE

Notes/Comments :