

Report By:

**National TAB
1329 E. KEMPER ROAD
SUITE 4210
CINCINNATI, OH 45246**



**Report: DALT 1D
Function: Test, Adjust, & Balance
Date: 05/09/2023**

**PROJECT
Westover Hills (San Antonio, TX)**

3011 W Loop 1604 N

San Antonio, TX

Client

Robins & Morton
2015 Ayrslay Town Blvd Suite 203
Charlotte, NC 28273

National TAB

Project: Westover Hills (San Antonio, TX)

Table Of Contents

Section	Page #
DALT 1 D	3



NATIONAL TAB
AIR DUCT LEAKAGE TEST SUMMARY



Comfort. Under control.

Tested: 5/4/2023

PROJECT: Westover Hills Baptist Hospital, San Antonio, TX
 ASSET: AHU 1-1
 LEAKAGE CLASS 4
 SPECIFIED TEST PRESSURE (Pi) 6"
 DUCT CONSTRUCTION PRESSURE CLASS (Pc) A

DESIGN DATA				FIELD TEST DATA RECORD						
SUBJECT DUCT	SURFACE AREA IN FT ²	ALLOWABLE LEAKAGE		DIAMETER		PRESSURE " W.G.	DATE	PERFORMED BY	WITNESSED BY	ACTUAL CFM
		LIMIT	CFM	ORIFICE	TUBE					
			(TEST SECTION)			DUCT				
SUPPLY DUCT										
1	1702	0.096	163.39	3.75	4	6.06	5/4/2023	WJ	Charles Eubanks	72.75
	1702		163.39							72.75

REMARKS

TAB TEAM: National TAB
 CONSTRUCTION TEAM: _____
 Robins & Morton

DATE: 5/4/2023



NATIONAL TAB
AIR DUCT LEAKAGE TEST SUMMARY



Comfort. Under control.

Tested: 5/4/2023

PROJECT: Westover Hills Baptist Hospital, San Antonio, TX
ASSET: AHU 1-1
LEAKAGE CLASS 6
SPECIFIED TEST PRESSURE (Pi) 2"
DUCT CONSTRUCTION PRESSURE CLASS (Pc) C

DESIGN DATA				FIELD TEST DATA RECORD						
SUBJECT DUCT	SURFACE AREA IN FT ²	ALLOWABLE LEAKAGE		DIAMETER		PRESSURE " W.G.	DATE	PERFORMED BY	WITNESSED BY	ACTUAL CFM
		LIMIT	CFM	ORIFICE	TUBE	DUCT				
			(TEST SECTION)							
RETURN DUCT										
1	1707	0.094	160.46	3.75	4	2.063	5/4/2023	WJ	Charles Eubanks	87.35
	1707		160.46							87.35

REMARKS

TAB TEAM: National TAB
CONSTRUCTION TEAM: Robins & Morton

DATE: 5/4/2023

