

PlanGrid Task Report - Oct 15, 2024

Prepared by Antonio Flores-De La Cruz

Oct 14, 2024

Description

3 tasks in this report.

Contents

#23 [DUCT 507] Ductwork is not fully insulated.....	2
#21 [UNIT 510] Gas inlet grommet.....	4
#20 [UNIT 504] Equipment Fresh Air Tempering.....	5

L05694_Fort Gratiot FSU (MI)

4783 24th Avenue, Fort Gratiot Township, Michigan

L1020005694

#23 [DUCT 507] Ductwork is not fully insulated.

Status

Open

Start Date

Oct 7, 2024

Type

Issue

Created

Oct 10, 2024 11:38 AM
antoniof@nationaltab.com

Location

All Diffusers

Last Updated

Oct 14, 2024 8:19 PM

List

Punch List

Description

Insulation is not taped at
diffuser connections.

Photos

L05694_Fort Gratiot FSU (MI)

4783 24th Avenue, Fort Gratiot Township, Michigan

L1020005694



IMG_2941

Antonio Flores-De La Cruz

Oct 10, 2024 11:39 AM

L05694_Fort Gratiot FSU (MI)

4783 24th Avenue, Fort Gratiot Township, Michigan

L1020005694

#21 [UNIT 510] Gas inlet grommet.

Status

Open

Start Date

Oct 8, 2024

Type

Issue

Created

Oct 10, 2024 11:19 AM
antoniof@nationaltab.com

Location

AC1, AC3

Last Updated

Oct 14, 2024 8:20 PM

List

Punch List

Description

AC1, and AC3 gas inlet grommet is missing at the gas line/RTU penetration point.

Photos

L05694_Fort Gratiot FSU (MI)

4783 24th Avenue, Fort Gratiot Township, Michigan

L1020005694



20241010_114051_photo

Antonio Flores-De La Cruz

Oct 10, 2024 11:40 AM

#20 [UNIT 504] Equipment Fresh Air Tempering.

Status

Open

Start Date

Oct 9, 2024

Type

Issue

Created

Oct 10, 2024 11:15 AM
antoniof@nationaltab.com

Location

All ACs

Last Updated

Oct 10, 2024 11:28 AM

List

Punch List

Description

L05694_Fort Gratiot FSU (MI)

4783 24th Avenue, Fort Gratiot Township, Michigan

L1020005694

Units with Fresh Air

Tempering kits are to have the discharge sensor routed per specification into the discharge duct via wiring portal. If Lennox turn on FAH and set parameter #156 to 60 in Kitchen, 62 in Drive-Thru/Serving, & 63 in Dining/Play Area; then set parameters #157 to 14 & #158 to 300 on all. If Trane set turn-on/turn-off temps to 60/65 in Kitchen, 62/67 in Drive-Thru/Serving, 63/68 in Dining/Play Area.
