

Report By:

National TAB
1329 E. KEMPER ROAD
SUITE 4210
CINCINNATI, OH 45246



Report: Test

Function: Test, Adjust, & Balance

Date: 01/12/2024

PROJECT

Sharonville Convention Ctr (Cincinnati, OH)

11355 Chester Rd

Cincinnati, OH 45246

Client

Driekast

11290 Sebring Dr

Cincinnati, OH 45240

National TAB

Project: Sharonville Convention Ctr (Cincinnati, OH)

Table Of Contents

| Section | Page # |
|-------------------|--------|
| VAV - Single Duct | 3 |



National TAB

Project: Sharonville Convention Ctr (Cincinnati, OH)

VAV - Single Duct

AHU-17/217 HALL ANTE

| Asset | | | | | | | | | |
|------------|--------|------------|----------------|---------|----------------|---------|-----------------|----------|----------|
| Asset Name | Type | Inlet Size | Design Max CFM | Max CFM | Design Min CFM | Min CFM | Design Heat CFM | Heat CFM | Ak (max) |
| V17-05 | REHEAT | 14 | 1770 | 1763 | 715 | 714 | 1372 | 1363 | 1.808 |
| V17-06 | REHEAT | 14 | 1620 | 1718 | 780 | 785 | 1443 | 1457 | 1.970 |

Completed By: Gabe Merk on 01/12/2024