

CINCINNATI COUNTRY CLUB (6200772) CINCINNATI, OH

CheckList Information

Name :	CAPTIVE AIRE QC CHECKLIST (INTERNAL)	Status :	Not Completed
Assigned Organization :	CAPTIVE-AIRE R120	Asset :	
Requesting Organization :	CAPTIVE-AIRE R120		
Created Date :	05/03/2024 - Austin McFall - CAPTIVE-AIRE R120		

CheckList Item Details

HOOD

Supported by 1/2" all thread & double hex nut configuration

Comment:

Wall S/S installed

Comment:

End panels installed

Comment:

Enclosures installed

Comment:

Grease cups installed

Comment:

Remote cabinet/control panel installed (if applicable)

Comment:

EXHAUST FAN

Hinge kit installed

Comment:

Ceramic seal installed around base of fan

Comment:

Grease box installed

Comment:

MAKE UP AIR

Gas line installed

Comment:

Intake hood installed

Comment:

Condensate drain installed (if applicable)

Comment:

ROOF TOP UNIT

Comment:

Gas line installed

Comment:

Power flue vent installed

Comment:

Condensate drain installed

Comment:

Supply duct installed

Comment:

Return Duct installed

Comment:

Remote smoke detector installed (if applicable)

Comment:

DUCTWORK

Support installed correctly and correct areas.

Comment:

Access doors installed correct areas.

Comment:
