

Project Summary

Scope for the project was to balance EF-1. The fan was inspected on the roof to ensure it was in good working condition and that there were no installation issues prior to testing. The airflow was then measured by reading each grille with a flow hood. The sum of these readings was equal to the total flow for the fan. The fan and grilles were found to be balanced and no adjustment was required. Final performance data was gathered off of the fan before leaving the site.