

Report By:

National TAB
1329 E. KEMPER ROAD
SUITE 4210
CINCINNATI, OH 45246



Report: Cover

Function: Test, Adjust, & Balance

Date: 10/17/2023

PROJECT

Sheakley Bldg Exp and Reno (Cincinnati, OH)

505 MADISON RD

CINCINNATI, OH

Client

Triton Services, Inc.
8162 Duke Boulevard
Mason, OH 45040



National TAB

Project: Sheakley Bldg Exp and Reno (Cincinnati, OH)

Diffuser Supply (GRD)

BC1 AIR DEV/

Asset							
Asset Name	Location	Type	Size	DESIGN CFM	CFM(1)	FINAL CFM	% to design
B1-1	BREAK	S-2	8	150	139	140	93.3
B1-2	S LOBBY	EX	8	180	162	178	98.9
B1-3	PRIV OFFICE 1	EX	6	100	185	105	105.0
B1-4	PRIV OFFICE 2	EX	8	150	138	152	101.3
B1-5	CLASSROOM 11	S-2	8	200	159	180	90.0
B1-6	CLASSROOM 11	S-2	8	200	162	184	92.0
B1-7	CLASSROOM 3	S-2	8	200	148	189	94.5
B1-8	COMFORT	S-1	6	60	117	62	103.3
B1-9	CLASSROOM 3	S-2	8	200	190	187	93.5
Total				1440	1400	1377	95.62%

BC-2 AIR DEV/

Asset							
Asset Name	Location	Type	Size	DESIGN CFM	CFM(1)	FINAL CFM	% to design
B2-1	N LOBBY 01N	EX	8	225	175	217	96.4
B2-2	F RESTROOM 15	S-2	8	100	182	106	106.0
B2-3	CLASSROOM 2	S-2	8	200	169	210	105.0
B2-4	CLASSROOM 2	S-2	8	200	192	204	102.0
B2-5	CLASSROOM 1	S-2	8	150	188	156	104.0
B2-6	CLASSROOM 1	S-2	8	150	205	158	105.3
B2-7	E CORRIDOR	EX	8	100	215	102	102.0
B2-8	BREAK	S-1	8	100	226	109	109.0
B2-9	BREAK	S-2	8	150	125	148	98.7
B2-10	CONFERENCE 22	S-2	8	200	184	192	96.0
B2-11	CONFERENCE 22	S-2	8	200	115	202	101.0
B2-12	COMFORT #1	EX	8	205	162	217	105.9
B2-13	STORAGE 20	EX	6	50	70	52	104.0
B2-14	E CORRIDOR	EX	8	100	117	94	94.0
Total				2130	2325	2167	101.74%