

Report By:

National TAB
105 Stone Village Drive
Fort Mill, SC 29708



Report: Deficiency Report
Function: Test, Adjust, & Balance
Date: 10/17/2025
Completed By: National TAB

PROJECT
10-13-25 QT #1128 INMAN, SC

9620 ASHEVILLE HWY

INMAN, SC

Client

QUIKTRIP
4705 SOUTH 129TH EAST AVENUE
TULSA, OK 74134

Issue List

- EF-1 speed controller not working
- RTU 3 cook line diffusers no deflection blades



10-13-25 QT #1128 INMAN, SC

Project Issue Information

Issue Name : EF-1 speed controller not working
Description : EF-1's speed controller does not work, airflow cannot be decreased and is above design.
Created By : National TAB **Assigned To :** National TAB - Brianna Biggs
Status : Open
Priority : Urgent **Asset Tag :** EF1
Originated Date : 10/15/2025 - Christian Moller - National TAB



10-13-25 QT #1128 INMAN, SC

Project Issue Information

Issue Name : RTU 3 cook line diffusers no deflection blades
Description : Per the GC the diffusers ordered to replace the cook line SGRD's for RTU 3 are not being installed with the deflection blades. These are needed to mitigate drafting.
Created By : National TAB **Assigned To :** National TAB - Brianna Biggs
Status : Open
Priority : High **Asset Tag :** RT-3
Originated Date : 10/17/2025 - Christian Moller - National TAB