

Report By:

National TAB
1329 E. KEMPER ROAD
SUITE 4210
CINCINNATI, OH 45246



Report: TAB Punchlist
Function: Test, Adjust, & Balance
Date: 01/16/2025
Completed By: National TAB

PROJECT
Wilmington CBOC (Wilmington, OH)

31 Clark Street

Wilmington, OH

Client

Mechanical Optimizers
2145 Patterson Street
Cincinnati, OH 45214

National TAB

Project: Wilmington CBOC (Wilmington, OH)

Table Of Contents

Section	Page #
Issue Data	3

Issue List

- EF's 1-4 and 6-7 CFM low
- Rtu 3 return grille12
- Rtu economizer



Wilmington CBOC (Wilmington, OH)

Project Issue Information

Issue Name : EF's 1-4 and 6-7 CFM low
Description : Restroom EF-2 1, 2, 3, 4, 6, and 7, are low below design. Fans do not have speed controllers; Fans are at max speed. Ductwork confirmed to be properly sealed.
Created By : National TAB **Assigned To :** National TAB - Nick Payne
Status : Open
Priority : [Medium](#) **Asset Tag :**
Originated Date : 01/16/2025 - Cody Collett - National TAB



Wilmington CBOC (Wilmington, OH)

Project Issue Information

Issue Name : Rtu 3 return grille12
Description : Return grill 12 on Rtu 3 located in the hallway outside reception was not installed. Need flex and grille.
Created By : National TAB **Assigned To :** National TAB - Nick Payne
Status : Open
Priority : Medium **Asset Tag :**
Originated Date : 01/21/2025 - Gabe Merk - National TAB

Project Issue File Details



01/21/2025



Wilmington CBOC (Wilmington, OH)

Project Issue Information

Issue Name : Rtu economizer
Description : Alarm: Outdoor air damper not modulating present on Rtu 2. Unable to set outdoor air minimum position.
Created By : National TAB **Assigned To :** National TAB - Nick Payne
Status : Open
Priority : High **Asset Tag :**
Originated Date : 01/21/2025 - Gabe Merk - National TAB