

Report By:

National TAB
1329 E. KEMPER ROAD
SUITE 4210
CINCINNATI, OH 45246



Report: Deficiency Report
Function: Test, Adjust, & Balance
Date: 05/23/2024

PROJECT

05-20-24 CARMAX #7110 - DORAL, FL

12800 TUCKAHOE CREEK PKW

DORAL , FL

Client

Comfort Systems USA - Houston
9450 W Wingfoot Rd
Houston, TX 77041

Issue List

- RTU 1 - High Airflow
- RTU 1 - OA Filters Incorrectly Installed



05-20-24 CARMAX #7110 - DORAL, FL

Project Issue Information

Issue Name : RTU 1 - High Airflow
Description : Airflow high - VFD not adjustable (error messages for every parameter) - OA set proportionally high
Created By : National TAB **Assigned To :** National TAB - Stephen Tassinaro
Status : Open
Priority : Urgent **Asset Tag :**
Originated Date : 05/22/2024 - Stephen Tassinaro - National TAB



05-20-24 CARMAX #7110 - DORAL, FL

Project Issue Information

Issue Name : RTU 1 - OA Filters Incorrectly Installed
Description : The outside air filters were not correctly installed on RTU-1. All filters fell out of the unit and onto the rooftop when unit was tested in high speed.
Created By : National TAB **Assigned To :** National TAB - Stephen Tassinaro
Status : Open
Priority : High **Asset Tag :**
Originated Date : 05/22/2024 - Stephen Tassinaro - National TAB

Project Issue File Details



IMG_3058
05/22/2024



IMG_3057
05/22/2024