



## CX-Shake Shack (Oak Lawn, IL)

### CheckList Information

**Name :** Below Grade and Panel board Checklist      **Status :** NotSubmitted  
**Assigned Organization :** National TAB      **Asset :**  
**Requesting Organization :** National TAB

### CheckList Item Details

#### SECONDARY CONDUCTOR

Utility Transformer Calculated actual available fault current value

Does this exceed Engineers calculated Value of 17,348A (750KVA, Z=5.2% (208Y,120V,3P,4W

Does the calculation include latest changes per attached Panel requirements

- [Open](#) ESK02.pdf

All secondary trench, conductors and terminations made per details attached

- [Open](#) ESK01.pdf

Provide photo of conduit prior to underground inspection (outside the building)

Provide photo of conduit prior to underground inspection (Inside the building)