



AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HOOD ON OA		HOOD OFF OA		HOOD ON EXHAUST		HOOD OFF EXHAUST	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU 1	SALES	800	0	350	0				
RTU-2	SALES	800	869	350	380				
RTU-3	BOH/KITCHEN	800	877	350	367				
EF-1	WOMEN'S RR					225	0	225	0
EF-2	MEN'S RR					525	356	525	356
EF-3	HOOD					1350	1460	0	0
TOTALS		2400	1746	1050	747	2100	1816	750	356

HOODS ON

NET AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	2400	1746
TOTAL EXHAUST	2100	1816
NET AIRFLOW	300	-70

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS
FRONT	[1]
SIDE	
REAR	
AVERAGE	

HOODS OFF

NET AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	1050	747
TOTAL EXHAUST	750	356
NET AIRFLOW	300	391

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS
FRONT	[1]
SIDE	
REAR	
AVERAGE	

NOTES:

[1] UNABLE TO MEASURE ACCURATE PRESSURE DUE TO IN/OUT TRAFFIC.