



AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HOOD ON OA		HOOD OFF OA		HOOD ON EXHAUST		HOOD OFF EXHAUST	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU 1	SALES	800	822	350	367				
RTU-2	SALES	800	768	350	339				
RTU-3	BOH/KITCHEN	800	0	350	0				
EF-1	WOMEN'S RR					225	213	225	213
EF-2	MEN'S RR					525	457	525	457
EF-3	HOOD					1350	1372	0	0
TOTALS		2400	1590	1050	706	2100	2042	750	670

HOODS ON

NET AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	2400	1590
TOTAL EXHAUST	2100	2042
NET AIRFLOW	300	-452

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS
FRONT	-0.0046
SIDE	
REAR	-0.0055
AVERAGE	-0.0051

HOODS OFF

NET AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	1050	706
TOTAL EXHAUST	750	670
NET AIRFLOW	300	36

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS
FRONT	0.0007
SIDE	
REAR	-0.001
AVERAGE	-0.0002

NOTES: