



AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HOOD ON OA		HOOD OFF OA		HOOD ON EXHAUST		HOOD OFF EXHAUST	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU 1	SALES	800	0	350	0				
RTU-2	SALES	800	813	350	338				
RTU-3	BOH/KITCHEN	800	844	350	351				
EF-1	WOMEN'S RR					225	213	225	213
EF-2	MEN'S RR					525	510	525	510
EF-3	HOOD					1350	1323	0	0
TOTALS		2400	1657	1050	689	2100	2046	750	723

HOODS ON

NET AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	2400	1657
TOTAL EXHAUST	2100	2046
NET AIRFLOW	300	-389

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS
FRONT	
SIDE	
REAR	
AVERAGE	

HOODS OFF

NET AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	1050	689
TOTAL EXHAUST	750	723
NET AIRFLOW	300	-34

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS
FRONT	
SIDE	
REAR	
AVERAGE	

NOTES: