

### AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HVAC SUPPLY		HVAC RETURN		HVAC OUTDOOR		OA %		HOOD MAKE-UP		HOOD EXHAUST		GENERAL EXH.	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
ACU-1	DINING	2610	2543	2160	2098	450	445	17.2%	17.5%						
ACU-2	KITCHEN	2610	2382	2360	2119	250	263	9.6%	11.0%						
ACU-3	PREP AREA	1130	1034	980	880	150	154	13.3%	14.9%						
MUA-1	RESTROOMS									2163	2047				
KEF-1	HOOD											2606	2612		
CEF-1	RESTROOMS													150	81
<b>TOTALS</b>		6350	5959	5500	5097	850	862			2163	2047	2606	2612	150	81

#### NET BUILDING AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	3013	2909
TOTAL EXHAUST	2756	2693
<b>NET AIRFLOW</b>	257	216

NOTES: