



National TAB

Project: Amazon GSE Reno

Address: 470 Day One Drive Florence, KY 41042

Summary

Scope of work includes (5) fan coil type units. All units were placed in to full cooling and highest fan speed via thermostat controls. Fan totals obtained via Flowhood summation. Fan speeds were then adjusted via thermostat controls. Once fan speeds were set, diffusers were balanced. All flows are successfully operating within 10% of design.