

National TAB

Project:KLH Office Renovation (Fort Thomas, KY)



Circuit Setter

HW CS/

Asset									
Asset Name	Location	Size	Type	Service	Design GPM	Setting	Delta P	Final GPM	% to Design
CS-1	122	0.75	MANUAL	V11-08	1.7	1.8	0.91 psi	1.81	105.9
CS-2	123	0.75	MANUAL	V11-12	0.8	1.0	0.91 psi	0.85	112.5
CS-3	125	0.75	MANUAL	V11-13	0.8	1.0	0.80 psi	0.81	100.0
CS-4	126	0.75	MANUAL	V11-14	3.9	2.8	0.99 psi	3.81	97.4
CS-7	106	0.75	MANUAL	V11-07	2.1	3.5	0.25 psi	2.2	104.8
CS-8	105	0.75	MANUAL	V11-10	0.5	0.5	0.75 psi	0.53	100.0
CS-9	104	0.75	MANUAL	V11-09	1.8	1.7	1.1 psi	1.82	100.0
CS-10	108	0.75	MANUAL	V11-06	3.7	3.0	0.72 psi	3.6	97.3
CS-11	143	0.75	MANUAL	V13-04	0.4	.00.5	0.75 psi	0.43	100.0
CS-12	143	0.75	MANUAL	V13-10	0.8	1.0	0.81 psi	0.82	100.0
CS-13	143	0.75	MANUAL	V13-05	0.8	1.0	0.85 psi	0.86	112.5
CS-14	148	0.75	MANUAL	V13-09	3.2	2.9	0.72 psi	3.4	106.3
CS-15	148	0.75	MANUAL	V13-08	2.8	3.0	0.45 psi	2.87	103.6
CS-17	149	0.75	MANUAL	V13-07	1.3	1.9	0.4 psi	1.33	100.0
CS-18	150	0.75	MANUAL	V13-06	3.3	2.9	0.64 psi	3.2	97.0
CS-19	145	0.75	MANUAL	V13-03	5.8	4.0	0.88 psi	5.86	101.7
CS-20	153	0.75	MANUAL	V13-02	0.5	0.5	0.77 psi	0.53	100.0
CS-21	154	0.75	MANUAL	V13-01	2.4	3.0	0.42 psi	2.6	108.3
CS-22	118	0.75	MANUAL	V11-11	1.0	1.2	0.94 psi	1.02	100.0
CS-23	114	0.75	MANUAL	V11-04	1.1	2.0	0.31 psi	1.2	109.1
CS-24	113	0.75	MANUAL	V11-03	1.2	2.0	0.33 psi	1.29	108.3
CS-25	112	0.75	MANUAL	V11-02	1.1	1.9	0.32 psi	1.13	100.0
CS-26	111	0.75	MANUAL	V11-01	2.2	2.2	0.79 psi	2.3	104.5
CS-27	111	0.75	MANUAL	V11-05	2.9	2.7	0.71 psi	3.01	103.4
Total					46.1			47.28	102.56%