



AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HOOD ON OA		HOOD OFF OA		HOOD ON EXHAUST		HOOD OFF EXHAUST	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU 1	SALES	800	803	350	361				
RTU-2	SALES	800	769	350	372				
RTU-3	BOH/KITCHEN	800	861	350	339				
EF-1	WOMEN'S RR					225	258	225	258
EF-2	MEN'S RR					525	473	525	473
EF-3	HOOD					1350	1385	0	0
TOTALS		2400	2433	1050	1072	2100	2116	750	731

HOODS ON

NET AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	2400	2433
TOTAL EXHAUST	2100	2116
NET AIRFLOW	300	317

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS
FRONT	0.019
SIDE	
REAR	
AVERAGE	0.019

HOODS OFF

NET AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	1050	1072
TOTAL EXHAUST	750	731
NET AIRFLOW	300	341

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS
FRONT	0.017
SIDE	
REAR	
AVERAGE	0.017

NOTES: