

## CheckList List

- PATIO CEILING FANS & AIR CURTAINS
- PATIO HEATERS



### 10-23-23 PERRY'S VERDAD - AUSTIN, TX (CX)

#### CheckList Information

**Name :** PATIO CEILING FANS & AIR CURTAINS **Status :** Completed

**Assigned Organization :** National TAB **Asset :**

**Requesting Organization :** National TAB

**Created Date :** 11/27/2023 - Dan Hertenstein - National TAB

**Completed Date :** 01/05/2024 - Dan Hertenstein - National TAB

#### CheckList Item Details

##### PATIO CEILING FANS

Patio Fan Controls Location and Labels Pass

**Comment:**

SOO Pass

**Comment:**

Light switches next to patio heater controllers operate patio ceiling fans. Left switch controls NE corner of fans, right switch controls SE corner of fans. Remote controls are labeled 1 through 8. Fan 8 is closest to fire place, 1 is furthest from fire place.

Fans tested Auto Pass

**Comment:**

Fans tested for speed increase and decrease Pass

**Comment:**

No physical signs of rotational vibration or noise while running from low to high speed Pass

**Comment:**

Ceiling fan light switch operates as intended Pass

**Comment:**

---

**AIR CURTAINS**

---

SOO

Pass

**Comment:**

Air curtains have on/off switch, as well as low/medium/high speed fan switch. Fan turns on when switch is in on position, and door is opened.

---

Locations and Labels

Pass

**Comment:**

---



## 10-23-23 PERRY'S VERDAD - AUSTIN, TX (CX)

### CheckList Information

**Name :** PATIO HEATERS **Status :** Completed  
**Assigned Organization :** National TAB **Asset :**  
**Requesting Organization :** National TAB  
**Created Date :** 11/27/2023 - Dan Hertenstein - National TAB  
**Completed Date :** 12/13/2023 - Wesley John - National TAB

### CheckList Item Details

Number of Patio Heaters

**Comment:**

11

Location of heaters are installed and controlled as designated

Yes

**Comment:**

Patio heater control method

Pass

**Comment:**

Heaters have manual timer clock(s) that can be set in increments of 15 min, 30 min, 1 hour, 2 hours, & 4 hours.

SOO

Pass

**Comment:**

To operate any zone, set the timer clock for the length of time heating is desired. Adjust the heater switch to its desired temperature. Ensure the power on light is illuminated.

When turned on Heaters energize according to heaters allocated to each switch and vary in temperature based on temp setting

Pass

**Comment:**

Timer clock tested to de-energize at end of timer cycle

Pass

Comment:

## CheckList List

- WINE COOLERS



## 10-23-23 PERRY'S VERDAD - AUSTIN, TX (CX)

### CheckList Information

**Name :** WINE COOLERS **Status :** Completed  
**Assigned Organization :** National TAB **Asset :**  
**Requesting Organization :** National TAB  
**Created Date :** 11/27/2023 - Dan Hertenstein - National TAB  
**Completed Date :**

### CheckList Item Details

#### WINE COOLER IDENTIFICATION AND SENSOR INSTALLATIONS

Did the manufacturer provide a startup service technician or have a third party startup completed

**Comment:**

Third party start up of wine coolers performed by Airco.

Validate Name Tag is same as specified Unit & Model

Yes

**Comment:**

Validate Space Thermostat is set to 62 deg F 24/7 operation

Yes

**Comment:**

Validate location of remote sensor is installed in the proper zone

Yes

**Comment:**

#### WINE COOLER SENSOR CALIBRATION

WC1: SPACE READING / FIELD READING (DB & RH%)

**Comment:**

WC2: SPACE READING / FIELD READING (DB & RH%)

Pass

**Comment:**

---

WC3: SPACE READING / FIELD READING (DB & RH%)

Pass

---

**Comment:**

---

WC4: SPACE READING / FIELD READING (DB & RH%)

---

**Comment:**

---

WC5: SPACE READING / FIELD READING (DB & RH%)

---

**Comment:**

---

WC6: SPACE READING / FIELD READING (DB & RH%)

---

**Comment:**

---