

AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HVAC SUPPLY		HVAC RETURN		HVAC OUTDOOR		OA %		HOOD MAKE-UP		HOOD EXHAUST		GENERAL EXH.	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU-1	KITCHEN	3400	3282	2890	2754	510	528	15.0%	16.1%						
RTU-2	DINING	3000	3098	2400	2454	600	644	20.0%	20.8%						
MUA-1	HOOD MUA									1854	1885				
KF-1	HOOD FAN											2317	2446		
CEF-1	RESTROOM													125	118
CEF-2	RESTROOM													125	119
TOTALS		6400	6380	5290	5208	1110	1172			1854	1885	2317	2446	250	237

NET BUILDING AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	2964	3057
TOTAL EXHAUST	2567	2683
NET AIRFLOW	397	374

NOTES: