



AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HOOD ON OA		HOOD OFF OA		HOOD ON EXHAUST		HOOD OFF EXHAUST	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU 1	SALES	800	791	350	358				
RTU-2	SALES	800	820	350	337				
RTU-3	BOH/KITCHEN	800	777	350	337				
EF-1	WOMEN'S RR					225	247	225	247
EF-2	MEN'S RR					525	567	525	567
EF-3	HOOD					1350	1360	0	0
TOTALS		2400	2388	1050	1032	2100	2174	750	814

HOODS ON

NET AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	2400	2388
TOTAL EXHAUST	2100	2174
NET AIRFLOW	300	214

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS
FRONT	0.0034
SIDE	0.0056
REAR	0.0029
AVERAGE	0.004

HOODS OFF

NET AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	1050	1032
TOTAL EXHAUST	750	814
NET AIRFLOW	300	218

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS
FRONT	0.0025
SIDE	0.0032
REAR	0.0047
AVERAGE	0.0035

NOTES: