

AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HVAC SUPPLY		HVAC RETURN		HVAC OUTDOOR		OA %		HOOD MAKE-UP		HOOD EXHAUST		GENERAL EXH.	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
AC-1T	KITCHEN	8125	8357	6375	6533	1750	1824	21.5%	21.8%						
AC-2T	MEAL FULFILLMENT AREA	4375	4342	3300	3240	1075	1102	24.6%	25.4%						
AC-3T	DINING	5250	5472	3975	4188	1275	1284	24.3%	23.5%						
AC-4T	FOH	1750	1752	1325	1356	425	396	24.3%	22.6%						
EF-1	KITCHEN HD 1											1913	1800		
EF-2	KITCHEN HD 2&3											1402	1443		
EF-3	RESTROOM													375	352
TOTALS		19500	19923	14975	15317	4525	4606			0	0	3315	3243	375	352

NET BUILDING AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	4525	4606
TOTAL EXHAUST	3690	3595
NET AIRFLOW	835	1011

NOTES: