



AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HOOD ON OA		HOOD OFF OA		HOOD ON EXHAUST		HOOD OFF EXHAUST	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU 1	SALES	800	839	350	344				
RTU-2	SALES	800	832	350	378				
RTU-3	BOH/KITCHEN	800	866	350	385				
EF-1	WOMEN'S RR					225	229	225	229
EF-2	MEN'S RR					525	563	525	563
EF-3	HOOD					1350	1348	0	0
TOTALS		2400	2537	1050	1107	2100	2140	750	792

HOODS ON

NET AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	2400	2537
TOTAL EXHAUST	2100	2140
NET AIRFLOW	300	397

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS
FRONT	0.001
SIDE	0.001
REAR	0.001
AVERAGE	0.001

HOODS OFF

NET AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	1050	1107
TOTAL EXHAUST	750	792
NET AIRFLOW	300	315

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS
FRONT	0.002
SIDE	0.002
REAR	0.002
AVERAGE	0.002

NOTES: