



## Nestle (Mt Sterling, KY)

### CheckList Information

<b>Name :</b>	EF-24-06 / L4 OVEN EXHAUST STACK	<b>Status :</b>	NotSubmitted
<b>Assigned Organization :</b>	National TAB	<b>Asset :</b>	
<b>Requesting Organization :</b>	National TAB		

### CheckList Item Details

Observe Unit to ensure operational and no visual issues. If any observed, comment. Note # of duct drops.	No visible issue
Make, Model, and Serial Number:	Unit data: NYB B05825-100 Motor: 3 hp 460 4.5A
Attach picture of asset.	Yes
<ul style="list-style-type: none"> <li>• <a href="#">Open</a> File.jpg</li> </ul>	
Fan CFM:	Vel: 3342 10" Cfm: 1838
Fan total pressure recorded.	Yes
<ul style="list-style-type: none"> <li>• <a href="#">Open</a> File.jpg</li> </ul>	
Is Fan interlocked with any other asset? if so, list:	L4 oven
When is fan used (application) and any specific time?	L4 oven