



Nestle (Mt Sterling, KY)

CheckList Information

| | | | |
|----------------------------------|--------------------------------------|-----------------|--------------|
| Name : | SF-4-98 SAUCE ROOM @ NORTH OF LINE 5 | Status : | NotSubmitted |
| Assigned Organization : | National TAB | Asset : | |
| Requesting Organization : | National TAB | | |

CheckList Item Details

MAU

| | |
|--|---|
| Observe unit to ensure operational & no visual issue. If any comment. Note # of Duct Drops. | Make: Hartzell Model: 161-42-LK3 Serial: 9802288-05 3 HP 460V 4.3A 1650 RPM 1 supply drop |
| Unit Has Exhaust\Relief Fans & How Many. Note N/A if this does not apply. | NA |
| Verify outside air damper position & note approximate open amount (visual). Attached Picture | 100% |
| No Relief/Exhaust in Operation @ Time of Testing. Note "N/A" if this system does not have Relief/Exhaust | NA |
| Fan Total Pressure Recorded | .0041" SP |
| Fan VFD Speed (HZ) | 60 |
| OA Damper Position (Controls Output) include picture of damper position. | 100% |
| <ul style="list-style-type: none"> • Open File.jpg | |
| Attach picture of each asset | Yes |
| <ul style="list-style-type: none"> • Open File.jpg | |
| Unit Operation | |
| Heating | No |
| Cooling | No |
| Wash-Down Validation | N/A |