



## Nestle (Mt Sterling, KY)

### CheckList Information

<b>Name :</b>	SF-1-04 BOILER ROOM VENTILATION	<b>Status :</b>	NotSubmitted
<b>Assigned Organization :</b>	National TAB	<b>Asset :</b>	
<b>Requesting Organization :</b>	National TAB		

### CheckList Item Details

**MAU**

Observe unit to ensure operational & no visual issue. If any comment. Note # of Duct Drops.	Make: Greenheck Model: RBS-1136-10 Serial: 04121353 Unable to safely access motor 1 supply drop 42X42" Avg fpm 497 6089 CFM
Unit Has Exhaust\Relief Fans & How Many. Note N/A if this does not apply.	NA
Verify outside air damper position & note approximate open amount (visual). Attached Picture	100%
No Relief/Exhaust in Operation @ Time of Testing. Note "N/A" if this system does not have Relief/Exhaust	NA
Fan Total Pressure Recorded	SP .1135"
Fan VFD Speed (HZ)	60
OA Damper Position (Controls Output) include picture of damper position.	100%
Attach picture of each asset	Yes
<ul style="list-style-type: none"> <li>• <a href="#">Open</a> File.jpg</li> </ul>	
<b>Unit Operation</b>	
Heating	No
Cooling	No
Wash-Down Validation	NA