



## Nestle (Mt Sterling, KY)

### CheckList Information

|                                  |                             |                 |              |
|----------------------------------|-----------------------------|-----------------|--------------|
| <b>Name :</b>                    | MAU-6-96/ L6 FREEZER INFEED | <b>Status :</b> | NotSubmitted |
| <b>Assigned Organization :</b>   | National TAB                | <b>Asset :</b>  |              |
| <b>Requesting Organization :</b> | National TAB                |                 |              |

### CheckList Item Details

**MAU**

|  |  |
|--|--|
| Observe unit to ensure operational & no visual issue. If any comment. Note # of Duct Drops.              | 1 supply in mezz. Filters dirty Make:Trane Model:DF0A116F Serial:A96039831 5HP 460V 8.1A |
| Unit Has Exhaust\Relief Fans & How Many. Note N/A if this does not apply.                                | N/a  |
| Verify outside air damper position & note approximate open amount (visual). Attached Picture             | N/A  |
| No Relief/Exhaust in Operation @ Time of Testing. Note "N/A" if this system does not have Relief/Exhaust | N/A  |
| Fan Total Pressure Recorded  | -1.17" fan suction SP  |
| Fan VFD Speed (HZ)   | Single speed   |
| OA Damper Position (Controls Output) include picture of damper position.                                 | NA   |
| Attach picture of each asset   | Yes  |
| <ul style="list-style-type: none"> <li>• <a href="#">Open</a> File.jpg</li> </ul>                        |  |
| <b>Unit Operation</b>  |  |
| Heating  | No   |
| Cooling  | No   |
| Wash-Down Validation   | Running  |