



Nestle (Mt Sterling, KY)

CheckList Information

Name :	MAU-5-96 / L6&7 WASHDOWN ROOM	Status :	NotSubmitted
Assigned Organization :	National TAB	Asset :	
Requesting Organization :	National TAB		

CheckList Item Details

MAU

Observe unit to ensure operational & no visual issue. If any comment. Note # of Duct Drops.	UNIT PANEL DOORS WILL NOT STAY SHUT
Unit Has Exhaust\Relief Fans & How Many. Note N/A if this does not apply.	N/A
Verify outside air damper position & note approximate open amount (visual). Attached Picture	N/A
No Relief/Exhaust in Operation @ Time of Testing. Note "N/A" if this system does not have Relief/Exhaust	N/A
Fan Total Pressure Recorded	NO, UNABLE TO ACCESS DISCHARGE FOR PRESSURE
Fan VFD Speed (HZ)	N/A
OA Damper Position (Controls Output) include picture of damper position.	N/A
Attach picture of each asset	Yes
Unit Operation	
Heating	Yes
Cooling	No
Wash-Down Validation	UNIT RUNS WHEN L6/7 WASHDOWN ROOM IS WASHING
Make, Model, and Serial Number:	STERLING, QVDF-112-HRB, 97-67770 MOTOR: 5HP, 1765RPM, 460V, 8.1A CFM: 2,448