



Nestle (Mt Sterling, KY)

CheckList Information

Name :	SF-4-06 LINES 4, 5 & 7 OVEN MEZZANINE	Status :	Submitted
Assigned Organization :	National TAB	Asset :	
Requesting Organization :	National TAB		

CheckList Item Details

MAU

Observe unit to ensure operational & no visual issue. If any comment. Note # of Duct Drops.	Issue with damper stuck partially open
Unit Has Exhaust\Relief Fans & How Many. Note N/A if this does not apply.	Na
Verify outside air damper position & note approximate open amount (visual). Attached Picture	Stuck almost full closed
No Relief/Exhaust in Operation @ Time of Testing. Note "N/A" if this system does not have Relief/Exhaust	N/A
Fan Total Pressure Recorded	0.565". High pressure due to damper being stuck
Fan VFD Speed (HZ)	Belt drive single speed
OA Damper Position (Controls Output) include picture of damper position.	Na
Attach picture of each asset	Yes
<ul style="list-style-type: none"> • Open File.jpg 	

Unit Operation

Heating	No
Cooling	No
Wash-Down Validation	N/A
UNIT DATA	GREENHECK, RBF-2H42-30, 07K03771
CFM:	CFM: 6712