



## Nestle (Mt Sterling, KY)

### CheckList Information

**Name :** SF-2-04 EXISTING BOILER ROOM VENTILATION      **Status :** NotSubmitted  
**Assigned Organization :** National TAB      **Asset :**  
**Requesting Organization :** National TAB

### CheckList Item Details

**MAU**

Observe unit to ensure operational & no visual issue. If any comment. Note # of Duct Drops.	Make: Greenheck Model: RBS-2H48-30 Serial: 04125618 Fan is not running, also missing belt Unable to access motor 1 supply drop DNR
Unit Has Exhaust\Relief Fans & How Many. Note N/A if this does not apply.	NA
Verify outside air damper position & note approximate open amount (visual). Attached Picture	100%
No Relief/Exhaust in Operation @ Time of Testing. Note "N/A" if this system does not have Relief/Exhaust	NA
Fan Total Pressure Recorded	NA
Fan VFD Speed (HZ)	0
OA Damper Position (Controls Output) include picture of damper position.	NA
Attach picture of each asset	Yes
<ul style="list-style-type: none"> <li>• <a href="#">Open</a> File.jpg</li> </ul>	
<b>Unit Operation</b>	
Heating	No
Cooling	No
Wash-Down Validation	N/A