



Nestle (Mt Sterling, KY)

CheckList Information

Name :	MAU-8-93 / SAUCE ROOM, CIP	Status :	NotSubmitted
Assigned Organization :	National TAB	Asset :	
Requesting Organization :	National TAB		

CheckList Item Details

MAU

Observe unit to ensure operational & no visual issue. If any comment. Note # of Duct Drops.	UNIT DOES NOT RUN. BELTS DO NOT LOOK TO BE IN GOOD SHAPE.
Unit Has Exhaust\Relief Fans & How Many. Note N/A if this does not apply.	N/A
Verify outside air damper position & note approximate open amount (visual). Attached Picture	UNABLE TO VERIFY OA DAMPER
No Relief/Exhaust in Operation @ Time of Testing. Note "N/A" if this system does not have Relief/Exhaust	N/A
Fan Total Pressure Recorded	NO
Fan VFD Speed (HZ)	UNIT IS SINGLE SPEED.
OA Damper Position (Controls Output) include picture of damper position.	N/A
Attach picture of each asset	

Unit Operation

Heating	Yes
Cooling	No
Wash-Down Validation	SPACE IS NOT CONDITIONED UNIT PROVIDES VENTILATION
Make, Model, and Serial Number:	HARTZELL, 81-44-LM3,9302564 MOTOR: 7.5HP, 1725 RPM, 460V, 10.3 A
Fan CFM:	0