



## Nestle (Mt Sterling, KY)

### CheckList Information

<b>Name :</b>	EF-35-93 L5 OVEN EXHAUST STACKS	<b>Status :</b>	NotSubmitted
<b>Assigned Organization :</b>	National TAB	<b>Asset :</b>	
<b>Requesting Organization :</b>	National TAB		

### CheckList Item Details

Observe Unit to ensure operational and no visual issues. If any observed, comment. Note # of duct drops.	Unit is noisy. Possibly a bearing going out
Make, Model, and Serial Number:	Unit data nY blower No model/serial Motor: 3hp 460 4.6 a
Attach picture of asset.	Yes
<ul style="list-style-type: none"> <li>• <a href="#">Open</a> File.jpg</li> </ul>	
Fan CFM:	Vel: 2294 10" Cfm: 1262
Fan total pressure recorded.	Yes
<ul style="list-style-type: none"> <li>• <a href="#">Open</a> File.jpg</li> </ul>	
Is Fan interlocked with any other asset? if so, list:	L5 oven
When is fan used (application) and any specific time?	L5 oven line