



Nestle (Mt Sterling, KY)

CheckList Information

Name :	SF-1-06 LINES 4, 5 & 7 OVEN MEZZANINE	Status :	NotSubmitted
Assigned Organization :	National TAB	Asset :	
Requesting Organization :	National TAB		

CheckList Item Details

MAU

Observe unit to ensure operational & no visual issue. If any comment. Note # of Duct Drops.	Issue with damper being stuck almost closed. As of 5-19 motor bracket has come loose and motor is sitting sideways. Belt was thrown
<ul style="list-style-type: none"> • Open File.jpg 	
Unit Has Exhaust\Relief Fans & How Many. Note N/A if this does not apply.	Na
Verify outside air damper position & note approximate open amount (visual). Attached Picture	Damper was stuck shut
No Relief/Exhaust in Operation @ Time of Testing. Note "N/A" if this system does not have Relief/Exhaust	Na
Fan Total Pressure Recorded	SP: 0.459"
Fan VFD Speed (HZ)	Belt drive
OA Damper Position (Controls Output) include picture of damper position.	Na
Attach picture of each asset	Yes
<ul style="list-style-type: none"> • Open File.jpg 	
Unit Operation	
Heating	No
Cooling	No
UNIT DATA	GREENHECK, RBF-2H42-30, 07K03770
CFM:	1963 CFM WHEN IT WAS RUNNING