



AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HOOD ON OA		HOOD OFF OA		HOOD ON EXHAUST		HOOD OFF EXHAUST	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU 1	SALES	800	841	350	365				
RTU-2	SALES	800	862	350	350				
RTU-3	BOH/KITCHEN	800	827	350	354				
EF-1	RR/JANITOR					750	727	750	727
EF-3	HOOD					1350	1310	0	0
TOTALS		2400	2530	1050	1069	2100	2037	750	727

HOODS ON

NET AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	2400	2530
TOTAL EXHAUST	2100	2037
NET AIRFLOW	300	493

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS
FRONT	
SIDE	
REAR	
AVERAGE	

HOODS OFF

NET AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	1050	1069
TOTAL EXHAUST	750	727
NET AIRFLOW	300	342

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS
FRONT	
SIDE	
REAR	
AVERAGE	

NOTES: