

### AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HVAC SUPPLY		HVAC RETURN		HVAC OUTDOOR		OA %		HOOD MAKE-UP		HOOD EXHAUST		GENERAL EXH.	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
AHU-1	REAR KITCHEN	1100	1205	1100	1205	0	0	0.0%	0.0%						
AHU-2	FRONT KITCHEN	1400	1284	1400	1284	0	0	0.0%	0.0%						
AHU-5	DINING	2800	2709	2505	1870	295	839	10.5%	31.0%						
AHU-6	CELLAR AIR	950	934	850	840	100	94	10.5%	10.1%						
EF-1	RESTAURANT													1075	1123
<b>TOTALS</b>		6250	6132	5855	5199	395	933			0	0	0	0	1075	1123

#### NET BUILDING AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	395	933
TOTAL EXHAUST	1075	1123
<b>NET AIRFLOW</b>	-680	-190

NOTES: