



AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HOOD ON OA		HOOD OFF OA		HOOD ON EXHAUST		HOOD OFF EXHAUST	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU 1	SALES	800	815	350	347				
RTU-2	SALES	800	810	350	339				
RTU-3	BOH/KITCHEN	800	861	350	336				
EF-1	WOMEN'S RR					225	207	225	207
EF-2	MEN'S RR					525	517	525	517
EF-3	HOOD					1350	1347	0	0
TOTALS		2400	2486	1050	1022	2100	2071	750	724

HOODS ON

NET AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	2400	2486
TOTAL EXHAUST	2100	2071
NET AIRFLOW	300	415

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS
FRONT	0.014
SIDE	
REAR	0.011
AVERAGE	0.0125

HOODS OFF

NET AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	1050	1022
TOTAL EXHAUST	750	724
NET AIRFLOW	300	298

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS
FRONT	0.01
SIDE	
REAR	0.002
AVERAGE	0.006

NOTES: