



AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HOOD ON OA		HOOD OFF OA		HOOD ON EXHAUST		HOOD OFF EXHAUST	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU 1	SALES	800	744	350	355				
RTU-2	SALES	800	765	350	323				
RTU-3	BOH/KITCHEN	800	758	350	372				
EF-1	WOMEN'S RR					225	0	225	0
EF-2	MEN'S RR					525	0	525	0
EF-3	HOOD					1350	1310	0	0
TOTALS		2400	2267	1050	1050	2100	1310	750	0

HOODS ON

NET AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	2400	2267
TOTAL EXHAUST	2100	1310
NET AIRFLOW	300	957

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS
FRONT	0.0035
SIDE	
REAR	
AVERAGE	0.0035

HOODS OFF

NET AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	1050	1050
TOTAL EXHAUST	750	0
NET AIRFLOW	300	1050

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS
FRONT	
SIDE	
REAR	
AVERAGE	

NOTES: