

### AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HVAC SUPPLY		HVAC RETURN		HVAC OUTDOOR		OA %		HOOD MAKE-UP		HOOD EXHAUST		GENERAL EXH.	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
FCU-1	QUEUE	1400	1376	1100	1324	300	52	21.4%	3.8%						
FCU-2	KITCHEN	4200	4152	2150	2133	2050	2019	48.8%	48.6%						
FCU-3	BOH + OFFICES					50	0								
KEH-1	HOOD #1											1385	1446		
KEH-2	HOOD #2											983	948		
EF-1	RESTROOMS													75	78
<b>TOTALS</b>		5600	5528	3250	3457	2400	2071			0	0	2368	2394	75	78

#### NET BUILDING AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	2400	2071
TOTAL EXHAUST	2443	2472
<b>NET AIRFLOW</b>	-43	-401