

AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HVAC SUPPLY		HVAC RETURN		HVAC OUTDOOR		OA %		HOOD MAKE-UP		HOOD EXHAUST		GENERAL EXH.	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU-1	RETAIL	3400	3522	2900	2922	500	525	14.7%	14.9%						
RTU-2	FOOD SERVICE	4000	3967	3525	3535	475	470	11.9%	11.8%						
RTU-3	RETAIL	3000	2952	2755	2707	250	245	8.3%	8.3%						
EF-1	RESTROOMS													325	335
EF-2	FOOD SERVICE													400	402
TOTALS		10400	10441	9180	9164	1225	1240			0	0	0	0	725	737

NET BUILDING AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	1225	1240
TOTAL EXHAUST	725	737
NET AIRFLOW	500	503

NOTES: