



AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HOOD ON OA		HOOD OFF OA		HOOD ON EXHAUST		HOOD OFF EXHAUST	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU 1	SALES	800	837	350	366				
RTU-2	SALES	800	808	350	380				
RTU-3	BOH/KITCHEN	800	0	350	0				
EF-1	WOMEN'S RR					225	220	225	220
EF-2	MEN'S RR					525	306	525	306
EF-3	HOOD					1350	1348	0	
TOTALS		2400	1645	1050	746	2100	1874	750	526

HOODS ON

NET AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	2400	1645
TOTAL EXHAUST	2100	1874
NET AIRFLOW	300	-229

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS
FRONT	
SIDE	
REAR	
AVERAGE	[2]

HOODS OFF

NET AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	1050	746
TOTAL EXHAUST	750	526
NET AIRFLOW	300	220

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS
FRONT	
SIDE	
REAR	
AVERAGE	[2]

NOTES:

[1] Note RTU-1 was having emerson communication issues, OA manually set. [2] RTU-3 Not operational at time of TAB.