



AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HVAC SUPPLY		HVAC RETURN		HVAC OUTDOOR		OA %		HOOD MAKE-UP		HOOD EXHAUST		GENERAL EXH.	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU-1	KITCHEN	3000	3045	2600	2643	400	402	13.3%	13.2%						
RTU-2	ORDERING/RR	1600	1605	1250	1248	350	357	21.9%	22.2%						
EF-1	KITCHEN													700	738
EF-2	RESTROOM 2													75	152
EF-3	RESTROOM 1													75	77
TOTALS		4600	4650	3850	3891	750	759			0	0	0	0	850	967

NET BUILDING AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	750	759
TOTAL EXHAUST	850	967
NET AIRFLOW	-100	-208

NOTES: