



AIR BALANCE SCHEDULE

UNIT	AREA SERVED	HOOD ON OA		HOOD OFF OA		HOOD ON EXHAUST		HOOD OFF EXHAUST	
		DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL	DESIGN	ACTUAL
RTU 1	SALES	800	866	350	364				
RTU-2	SALES	800	859	350	358				
RTU-3	BOH/KITCHEN	800		350					
EF-1	RR/JANITOR					750	730	750	730
EF-3	HOOD					1350	1321	0	0
TOTALS		2400	1725	1050	722	2100	2051	750	730

HOOD ON

NET AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	2400	1725
TOTAL EXHAUST	2100	2051
NET AIRFLOW	300	-326

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS
FRONT	
SIDE	
REAR	
AVERAGE	

HOOD OFF

NET AIRFLOW CALCULATION

TOTALS	DESIGN	ACTUAL
TOTAL OA	1050	722
TOTAL EXHAUST	750	730
NET AIRFLOW	300	-8

DOOR TESTED	BUILDING PRESSURE MEASUREMENTS
FRONT	
SIDE	
REAR	
AVERAGE	

NOTES:

Air leak at EF3 curb and RTU3 not running at all, BP not meas'd since unable to balance store.